ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ .....-12-.....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
51)	ಮಂಡಿಸಿದೆ: ಗುತ್ತಿಗೆದಾರರಾದ ಶ್ರೀ N. ತಿಪ್ಪಿಲ್ಲಿಯ ರವರಿಗೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 10/7/13 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು. ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 31-10-13 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 24. ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು. ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ದಂಡವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ. 13/5/14
52)	ಲೆ.ಫ) 24 ದಿನಗಳ ಅಲ್ಪಾವಧಿ ದಂಡಾಧಿಕಾರ ಮಾಡಲು ಅಧಿಸೂಚನೆ ಇರುವುದಿಲ್ಲ ~~ಆದೇಶ ಕೋರಿದೆ~~ ಕ 13/5/14
53)	~~ಕಾ.ಫ)~~ ನಿರ್ದಿಷ್ಟ ಕಾಮಗಾರಿಯನ್ನು ಗುತ್ತಿಗೆದಾರರು 24 ದಿನ ವಿಳಂಬಗೊಳಿಸಿರುವ ಪ್ರಯುಕ್ತ ದಂಡ ವಿಧಿಸಲು ಈ ಕಛೇರಿಗೆ ಅಧಿಕಾರವಿರುವುದಿಲ್ಲ 13/5 EXECUTIVE ENGINEER Bruhat Bangalore Mahanagara Palike Dasarahalli Zone, Bangalore-57.

EXTENSION OF TIME

Name of the Work:	Construction of RCC drain covering slab to Back side of Mallasandra colony W.No.13
Job No:	013-13-000034
Work order No:	40/10.07.2013
BR No:	463/31.10.13

Since the penalty has already been levied on the contractor, the issue of E.O.T may please be deemed as considered at the appropriate level by the then officers.

27/8/15

Executive Engineer
Dasarahalli Division, Dasarahalli Zone
Bruhat Bengaluru Mahanagara Palike